



**Massachusetts Department of Transportation  
Massachusetts Bay Transportation Authority**

**State Implementation Plan – Transit Commitments  
Monthly Status Report**

**January 19, 2011**

**For questions on this document, please contact:**

Massachusetts Department of Transportation  
Office of Transportation Planning  
10 Park Plaza, Room 4150  
Boston, Massachusetts 02116  
planning@state.ma.us  
(617) 973-7313

## INTRODUCTION

This report is being submitted to the Federal Highway Administration (FHWA) and the Federal Transit Administration (FTA) to provide an update on the status of the four outstanding State Implementation Plan (SIP) transportation control measure (TCM) projects: (1) improvements to the Fairmount Line, (2) the siting and construction of 1,000 new commuter parking spaces, (3) the design of the Red Line/Blue Line Connector, and (4) the construction of the Green Line Extension to College Avenue (Medford) and Union Square (Somerville). The U.S. Environmental Protection Agency (EPA) approved the projects as part of the SIP on July 31, 2008. A complete description of the process by which those projects were included in the SIP is provided in the Boston Region MPO's long-range transportation plan – JOURNEY TO 2030 Amendment adopted on September 24, 2009 and amended on November 19, 2009. As part of the approval of the JOURNEY TO 2030 Amendment, FHWA and FTA stated:

*“The demonstration of timely implementation of TCMs in the SIP is required for a conformity determination. In order to ensure that the TCMs are completed as scheduled, the Executive Office of Transportation and Public Works shall prepare monthly progress reports to FTA, FHWA, and EPA. In addition to these progress reports EOT [MassDOT after November 1, 2009] shall convene monthly meetings with all interested parties to discuss the status of each TCM. This reporting requirement will be effective starting November 2009.”*

This is the twenty-second update of the required monthly status reports, to be presented at the Boston MPO's Transportation Planning and Programming Committee at their January 19, 2011 meeting. This report builds on the *State Implementation Plan Transit Commitments 2011 Status Report*, submitted to the Massachusetts Department of Environmental Protection on July 27, 2011. This report will be posted on the website of the Massachusetts Department of Transportation.

The *State Implementation Plan Transit Commitments 2011 Status Report* public hearing was held September 13, 2011 in order to hear comments on the report. Written comments were due on September 20, 2011. This monthly report does not address any of these comments. Comments have been addressed in the *2011 Response to Comments*, which was completed and submitted to DEP on January 11, 2012. The report is also posted to the SIP website at: [www.state.ma.us/massdot/SIP](http://www.state.ma.us/massdot/SIP).

## **I. FAIRMOUNT LINE IMPROVEMENT PROJECT**

### **Project Description**

The 9.2-mile Fairmount commuter rail line runs from South Station, currently serves four stations (Uphams Corner, Morton Street, Fairmount, and Readville) in the communities of Dorchester, Mattapan, and Hyde Park, and terminates in the Readville section of Boston. The line, which uses right-of-way entirely owned by the MBTA, also includes 41 bridges. It is the only commuter rail line that exclusively serves neighborhoods within the City of Boston, but ridership has historically been low and passenger facilities along the line do not meet modern standards.

The Fairmount Line Improvement Project includes the rehabilitation of the existing Uphams Corner and Morton Street Stations, construction of four new stations – Newmarket, Four Corners, Talbot Avenue, and Blue Hill Avenue – reconstruction of six existing railroad bridges (located over Columbia Road, Quincy Street, Massachusetts Avenue, Talbot Avenue, Woodrow Avenue, and the Neponset River), and construction of a new interlocking and upgraded signal system (required to advance the bridge reconstruction work). These upgrades will enhance future service, allowing for increased frequency on the line.

### **Project Funding & Cost**

In August 2007, MassDOT and the MBTA executed a contract to transfer approximately \$39 million in bond funds from MassDOT to the MBTA to support project costs of (1) signal work, (2) reconstructing the Columbia Road, Quincy Street, and Massachusetts Avenue Bridges, (3) designing the Talbot Avenue, Woodrow Avenue, and Neponset River Bridges, and (4) designing the Newmarket, Talbot, and Blue Hill Avenue Stations. A supplemental funding agreement providing \$23,756,574 in Commonwealth bond funding was executed in June 2009 in order to advance construction of the station at Four Corners. An additional funding agreement, approved in June 2011 by the MBTA Board of Directors in the amount of \$61,616,500, has allowed the remaining stations and bridges, including Blue Hill Avenue, to advance. The total cost of the project is estimated at \$135 million.

### **SIP Deadline**

“Before December 31, 2011, construction of the following facilities shall be completed and opened to full public use: Fairmount Line improvements consisting of enhancements of existing stations including without limitation: platform extensions; improved lighting and improved access; a new station in the general location of Four Corners, and a new station in each of the neighborhoods of Dorchester, Mattapan and Roxbury; and bridge upgrades and other measures to improve service and increase ridership (the Fairmount Line project).”

## **Project Status**

### **Systems**

The upgrades to the interlocking and signal system have been completed and are currently in use, allowing for the reconstruction of structurally deficient bridges along the Fairmount Line.

### **Bridges**

A construction contract to replace the Columbia Road, Quincy Street, and Massachusetts Avenue bridges was awarded in October of 2007, with the construction work completed in 2010. The design of the Talbot Avenue, Woodrow Avenue, and Neponset River bridges is completed and construction is beginning (see below). The Talbot Avenue and Woodrow Avenue bridges will be constructed under the same construction contract as Talbot Avenue Station, while three Neponset River bridges are being advertised separately (see below).

The project includes replacing three bridges over the Neponset River. Bids for replacement of the northernmost Neponset River Bridge (just north of Fairmount Station) were opened on November 3, 2010. The low bidder was Barletta Construction. Contract authorization was given at the January 2011 MBTA Board of Directors meeting, and the MBTA issued a notice to proceed on February 11, 2011. The project duration is approximately 30 months and is currently 35% complete, with project completion to occur in August 2013.

The two southern Neponset River Bridges (one just south of Fairmount Station, and one just north of Readville Yard) were packaged with environmental remediation of the Yard 5 area. Bids for this group of projects were opened on October 13, 2010. The low bidder was S&R Construction Enterprises, with contract award authorization given at the January 2011 MBTA Board of Directors meeting. The notice to proceed for this contract was issued March 1, 2011. The project duration is approximately 30 months and is currently 35% complete, with project completion to occur in September 2013.

### **Existing Stations**

The MBTA held a station-opening at Uphams Corner on January 23, 2007. The reconstruction of Morton Street was celebrated at a station-opening on July 17, 2007. New elements at both stations include extended high-level passenger platforms, accessible walkways, canopies, benches, windscreens, signage, bicycle racks, variable messages signs, lighting, and landscaping. Work at both stations is now complete.

### **New Stations**

Four Corners Station is under construction and is now 72% complete. A notice to proceed was issued to S&R Construction Enterprises, Inc. on January 28, 2010. Four Corners Station has experienced delays due to unforeseen geotechnical conditions encountered during the excavation work undertaken for the construction of the outbound ramp structure that accesses the platform at Washington Street. The revised

substantial completion date for Four Corners Station is October 2012 with final completion to occur in December 2012.

The construction of Talbot Avenue Station and the Talbot and Woodrow Avenue Bridges Rehabilitation projects were advertised and opened for bids in May 2010. The MBTA Board of Directors authorized a construction contract to Barletta Construction on September 10, 2010 and the notice to proceed was issued on November 22, 2010. The construction period is expected to last approximately twenty-six months, with substantial completion of the station and the bridges in October 2012 and anticipated final completion of work by January 2013. Construction is currently 75% complete. A groundbreaking was held on June 7, 2011. The replacement of the Woodrow Avenue Bridge occurred during the first weekend of November 2011; and it was completed one day ahead of the planned schedule. The Talbot Avenue Bridge was replaced during the third weekend of December 2011, which was also completed one day ahead of the planned schedule.

Construction of Newmarket Station was awarded to S&R Construction Enterprises at the MBTA Board of Directors meeting on October 6, 2010. The MBTA issued a notice to proceed on December 13, 2010. Construction is currently 44% complete. The MBTA anticipates substantial completion in December 2012 with final completion of work to occur in February 2013.

The proposed Blue Hill Avenue Station has been the subject of significant community controversy over the past two years. In early 2009, after design work for the station was well underway (60% design), concerns about negative impacts to surrounding residences were raised by a small number of abutters to the proposed station, which at the time was proposed to have two side platforms. In an effort to address these concerns, the MBTA conducted a new analysis of alternative station locations. This additional analysis determined that at least one alternative location (River Street) was infeasible due to track curvature, and that the two other alternative locations (north of Blue Hill Avenue and south of Cummins Highway) would have greater impacts to abutting residential properties than would the original design, while serving fewer riders at increased cost. The MBTA then developed an additional alternative that made use of a center-island platform at the original station site, therefore mitigating some abutter concerns by locating the platform further from homes and backyards; the MBTA also developed a conceptual design for this proposal. The MBTA continued to encounter opposition from some abutters; however, who question the need for and appropriateness of any commuter rail station in this location. The MBTA responded to the immediate neighborhood concerns by completing an additional analysis of noise and vibration impacts and mitigation measures.

After this further review, the MBTA and MassDOT made a final determination on the Blue Hill Avenue station in May 2011. Station design will proceed at the original site with the center-island platform concept. The necessary redesign of the station is

underway, and 100% design completion is anticipated in early 2012. Currently outstanding is the coordination of mitigation for impacted immediate abutters. MassDOT and the MBTA are working cooperatively with residents and officials to expedite this process and finalize design. The project is tentatively scheduled for construction advertisement in May 2012, with anticipated construction to start in August 2012. This anticipated schedule will be revisited as the design of the station evolves. Construction duration for this contract will likely be approximately 24 months, so the anticipated project completion would occur by the end of summer 2014.

### **Potential Challenges**

Community concerns (described above) regarding the construction of a station at Blue Hill Avenue, as well as construction challenges throughout the Fairmount Line, have resulted in a delay of the overall Fairmount Line Improvement Project beyond the December 31, 2011 SIP deadline. MassDOT anticipates that the Four Corners, Talbot Avenue, and Newmarket Stations and their attendant bridges and other infrastructure will be completed incrementally in 2012-2013, beyond the SIP deadline. A reliable completion date for Blue Hill Avenue station is evolving at this time, although the MBTA is working to advance the project as quickly as possible.

MassDOT recognizes that this delay triggers the Project Delay component of the SIP regulation and that MassDOT therefore needs to prepare a Petition to Delay and an Interim Emission Offset Plan, to be implemented for the duration of the delay. Both the Petition and Offset Plan were submitted to DEP on July 27, 2011.

In order to compensate for the delay, MassDOT has estimated the reduced emissions expected to be generated by the implementation of the new Fairmount Line stations. MassDOT and the MBTA, in consultation with Fairmount Line stakeholders, identified a set of potential interim emission reduction offset measures. MassDOT submitted these proposed measures to DEP in a July 27 petition, since which time MassDOT and the MBTA continued to work to refine these offsets for implementation, including a second letter to DEP (dated November 29) notifying them of changes to the proposed offsets. On January 1, 2012 (the first weekday following January 1), offset measures were implemented – consisting of additional trips via a dedicated shuttle on the CT3 bus route between Andrew Station and Boston Medical Center; and increased weekday frequency on the Route 31 bus.

## II. CONSTRUCTION OF 1,000 NEW PARKING SPACES

### Project Description

To encourage commuters and other travelers to make use of the public transit network for trips into downtown Boston – and other locations as appropriate – the MBTA will construct 1,000 new parking spaces at MBTA stations within the 101 communities of the Boston Region Metropolitan Planning Organization (MPO).

### SIP Deadline

Before December 31, 2011, construction of the following facilities shall be completed and opened to full public use: 1,000 new park and ride parking spaces serving commuter transit facilities within the 101 cities and towns constituting the Boston Metropolitan Planning Organization.

### Project Status

In prior reports submitted to DEP, MassDOT identified two major garage projects (at the Beverly and Salem Commuter Rail Stations) that it planned to construct in order to provide the 1,000 park and ride spaces required under the SIP regulation. While MassDOT was focused on developing these two projects for the SIP commitment, the MBTA was also advancing a series of other projects that would result in additional parking spaces in other locations. Following these two paths simultaneously, MassDOT and the MBTA would have constructed significantly more than the required 1,000 spaces.

However, unanticipated delays to the projects in both Beverly and Salem have extended the anticipated timelines for design and construction of those two facilities beyond the deadline required by the SIP. That being the case and as previously reported, MassDOT has established a revised list of parking projects (provided below) in order to fulfill the necessary SIP commitments and requirements.

### **Wonderland/Blue Line (Revere)**

MassDOT, the City of Revere, and the MBTA are working together to advance a transit-oriented development (TOD) project at Wonderland Station. The master plan for the TOD project calls for residential, retail, office, and hotel space to be built on a portion of the existing surface parking lots at the site currently used by transit riders. In exchange, the developer will build for the MBTA a new 1,465-car parking garage to not only replace the parking lost due to the development but also to increase overall transit parking supply. This project will result in 612 net new transit spaces.

In November 2009, with the garage substantially designed, the City of Revere and MassDOT secured funding under ARRA for construction of the garage. This unanticipated funding source substantially expedited the development of the project. The MBTA entered into a Memorandum of Understanding with the City of Revere to

award a construction contract using a municipal earmark. On September 9th, 2010, the MBTA authorized the City of Revere to award a Design/Build contract to Suffolk Construction. Notice to proceed was issued September 9th, 2010 to Suffolk Construction, and a project groundbreaking occurred on September 13th, 2010.

Construction is currently 89% complete. The final pieces of the garage precast were erected on November 1, 2011. The final Butler Circle and Route 1A paving was completed on November 4, 2011. Erection and detailing of the structural steel at the station has been completed. The grade beams for the monumental stairs have been completed. Work continues on the exterior ramps coming from the station. Stair #2 concrete has been placed. The curtain wall framing has commenced and the glazing will be installed in the beginning of January 2012. Tarps have been erected at the elevator tower to allow for the continuation of the erection of concrete walls.

The last monthly project schedule update indicated a substantial completion date of June 12, 2012. Suffolk has provided a schedule matrix that identifies what time can be recovered by working accelerated hours. A meeting was held on December 8, 2011 to review the schedule recovery matrix.

The delays to the critical path of the project are due to issues with the relocation of a major third-party utility, removal of unforeseen asbestos at the existing station, inadequate time allowed for fireproofing in the baseline schedule, and the delayed re-inspection of the interim elevator that failed its initial inspection.

Suffolk has prepared a recovery schedule that indicates a May 11, 2012 substantial completion date. This time will be recovered by working accelerated hours, re-sequencing tasks and by supplementing crews on critical activities. The contract allows for compensation of acceleration costs and extended overhead for a portion of the total delays. This represents a delay of 4.5 months past the SIP deadline.

### **Beverly Depot/Commuter Rail**

As part of the proposed parking garage project in downtown Beverly, the MBTA purchased a parcel of land for use for a portion of the project. In the fall of 2009, the MBTA added 102 surface level spaces on the purchased parcel, which are currently open for use by commuters. Future development on this site will include a parking garage, replacing and supplementing the current surface parking.

### **Savin Hill/Red Line (Dorchester)**

The MBTA purchased a parcel of land adjacent to the Savin Hill Red Line Station for the purpose of staging and related uses during construction. Upon completion of the project, the parcel was converted to a surface lot, which is currently open for use by commuters. The Savin Hill lot has 26 total spaces, with 20 available for use by daily commuters (the remaining spaces are reserved for MBTA employees and Zipcar users). This number has been adjusted as usage changes at Savin Hill Station.



### **Woodland/Green Line (Newton)**

100 spaces were built as part of a joint development project in this area. These spaces were opened and made available to the public in 2007.

### **Quincy Shipyard/Ferry**

The MBTA purchased a site previously occupied by a series of abandoned buildings associated with the Quincy Shipyard. The buildings were deemed a safety hazard and subsequently razed. Construction of a 168-space commuter parking lot is complete and open to the public.

<b>Location</b>	<b>Spaces</b>	<b>Status</b>
Wonderland/Blue Line (Revere)	612	Expected Completion March 2012
Beverly Depot/Commuter Rail	102	Complete
Savin Hill/Red Line (Dorchester)	20	Complete
Woodland/Green Line (Newton)	100	Complete
Quincy Shipyard/Ferry	168	Complete
<b>Total</b>	<b>1,002</b>	

### **Project Funding**

Of the 1,004 spaces reported, 392 are complete and the 612 at Wonderland/Blue Line (Revere) have identified funding sources. The following table provides detail on the funding sources for the reported locations:

<b>Location</b>	<b>Funding Source (Percentage)</b>
Wonderland/Blue Line (Revere)	ARRA (46) Federal Earmark (6) MBTA (23) State MORE <sup>1</sup> Grant (20) State TOD Grant (5)
Beverly Depot/Commuter Rail	Federal Earmark (80) MBTA (20)
Savin Hill/Red Line (Dorchester)	MBTA (100)
Woodland/Green Line (Newton)	MBTA (100)
Quincy Shipyard/Ferry	Federal Earmark (80) MBTA (20)

### **Potential Challenges**

With 392 spaces of the identified 1,004 parking spaces complete, and the Wonderland/Blue Line (Revere) garage currently under construction, it is anticipated

---

<sup>1</sup> Massachusetts Opportunity Relocation and Expansion Jobs Capital Program

that MassDOT will complete this SIP commitment. However, with the construction of the Wonderland garage taking longer than anticipated, MassDOT will not meet the full 1,000-space commitment in time for the December 31, 2011 deadline.

MassDOT recognizes that this delay triggers the Project Delay component of the SIP regulation and that MassDOT therefore needs to prepare a Petition to Delay and an Interim Emission Offset Plan, to be implemented for the duration of the delay. MassDOT believes that the delay in the Wonderland parking garage causes no measurable loss of air quality improvement at the opening date, as described in the Petition to Delay submitted to DEP on July 27, 2011. MassDOT is nonetheless proposing increased Saturday bus service on Route 111—the highest ridership route serving the communities to the northeast of Boston—as interim mitigation. MassDOT is proposing this mitigation as a result of public comment and in recognition that the SIP regulation is silent on the issue of de minimis impacts.

### **III. RED LINE-BLUE LINE CONNECTOR - DESIGN**

#### **Project Description**

The proposed Red Line/Blue Line Connector consists of an extension of the MBTA Blue Line under Cambridge Street to the Red Line station at Charles/MGH. As currently envisioned, the project consists of two major components: (1) a new tunnel extending the Blue Line under Cambridge Street from Government Center to Charles Circle and (2) a new underground Blue Line station connected to the existing Charles/MGH Station. The project will also consider whether and how to relocate Bowdoin Station.

The SIP regulations require only that MassDOT complete final design for the project. Construction of the Red Line/Blue Line Connector is not required.

#### **Project Funding & Cost**

The 'immediate needs' Transportation Bond Bill of 2007 provides state bond funding for the design of the Red Line/Blue Line Connector project. The estimated funding needed to complete design has increased from the previous \$29 million estimate to \$52 million, according to the new cost estimates completed during the development of the DEIR.

#### **SIP Deadline**

Before December 31, 2011, complete final design of the Red Line/Blue Line Connector, from the Blue Line at Government Center to the Red Line at Charles/MGH Station.

#### **Project Status**

On September 14, 2007, MassDOT filed an Expanded Environmental Notification Form with the Massachusetts Environmental Policy Act Office. A public scoping session was held on October 17, 2007, and the Secretary of Energy & Environmental Affairs issued a certificate on the project on November 15, 2007. Based on the project scope as defined in the MEPA Certificate, MassDOT issued a Request for Proposals on March 27, 2008 for a consultant to complete the necessary environmental reviews and engineering for the project. MassDOT awarded a consultant contract during the summer of 2008.

MassDOT has completed the following environmental reviews and conceptual engineering for the project:

#### **Draft Environmental Impact Report**

- The Draft Environmental Impact Report (DEIR) was filed on March 31, 2010
- A MEPA Certificate for the DEIR was issued on May 28, 2010

#### **Public Outreach**

- Six Working Group meetings were held
- A public hearing on the DEIR was held on May 3, 2010
- A project website has been launched and is maintained at:  
[www.mass.gov/massdot/redblue](http://www.mass.gov/massdot/redblue)

### **Refinement of Alternatives/Conceptual Engineering**

- Refinement of potential alternatives was performed for three options: (1) a no-build option, (2) a tunnel option with a relocated Bowdoin Station, and (3) a tunnel option with Bowdoin Station closed. The refinement of alternatives also included an evaluation of potential construction options (a mined tunnel vs. a cut-and-cover tunnel) and construction phasing schemes.
- A *Definition of Alternatives/Conceptual Engineering Report* was completed in November 2009.

### **Design Criteria**

- A draft *Design Criteria Report* was prepared and was included with the *Definition of Alternatives Report*.

### **Alternatives Analysis**

- An *Alternatives Analysis Technical Report* was completed on March 31, 2010.

### **Design**

- The conceptual design of the project is complete.

### **Cost Estimates**

- Conceptual cost estimates were included in the *Definition of Alternatives Report*.

### **Construction Staging and Sequencing Plans**

- Construction staging and sequencing plans were included in the DEIR.

### **Real Estate Requirements**

- Potential real estate impacts were identified as part of the DEIR.

### **Potential Challenges**

As part of the environmental review and conceptual design process, MassDOT determined that the ultimate construction costs for the project will far outstrip the cost projections in place at the time that the SIP regulation was promulgated: \$290 million at the time of the SIP regulation versus the current best estimate of \$748 million (escalated to year of expenditure). MassDOT has already spent \$3 million to advance the project through environmental review and conceptual design, but the current \$52 million estimate to complete final design substantially exceeds the \$29 million previously identified for the effort in the 2009 Regional Transportation Plan for the Boston Region. Furthermore, MassDOT has been unable to identify funding with which to construct the Red Line/Blue Line Connector at any point in the next 20 years. As a matter of policy, MassDOT believes that it is irresponsible to spend precious public funds to design and permit transportation projects for which there are no identified construction funds, particularly given the need to continually refresh planning and permitting materials for major projects. To pursue final design of the Red Line/Blue Line Connector project at

this point would be to squander resources that could otherwise be spent on projects for which construction funds are already committed.

Therefore, MassDOT has initiated a process to amend the SIP to permanently and completely remove the obligation to perform final design of the Red Line/Blue Line Connector. To this end, MassDOT will continue to work with DEP and with the general public on the amendment process. MassDOT has not proposed to substitute any new projects in place of the Red Line/Blue Line Connector commitment, given the absence of any air quality benefits associated with the current Red Line/Blue Line commitment (final design only). Correspondence from MassDOT to DEP formally initiating the amendment process was submitted on July 27, 2011, and is posted to the MassDOT website.

## IV. GREEN LINE EXTENSION TO SOMERVILLE AND MEDFORD

### Project Description

This project – the purpose of which is to improve corridor mobility, boost transit ridership, improve regional air quality, ensure equitable distribution of transit services, and support opportunities for sustainable development – will extend the MBTA Green Line from a relocated Lechmere Station in East Cambridge to College Avenue in Medford, with a branch to Union Square in Somerville.

### Proposed Stations

New Green Line stations are currently proposed for:

- **College Avenue, Medford** – Located at the intersection of College Avenue and Boston Avenue in Medford, adjacent to Tufts University. The station platform will be located on the north side of the College Avenue Bridge, which crosses over the MBTA Lowell Line. Access to the station will be provided from both Boston Avenue and College Avenue, as well as from the Burget Avenue neighborhood, which lies northeast of the station site.
- **Broadway/Ball Square, Medford/Somerville** – Located at the intersection of Broadway and Boston Avenue on the north side of Ball Square. The station platform will be located on the north side of the Broadway Bridge, which crosses over the MBTA Lowell Line. Access to the station will be provided from both Boston Avenue and Broadway. A traction power substation, needed to support the Green Line Extension, will be installed at this location.
- **Lowell Street, Somerville** – Located at the Lowell Street Bridge, which crosses over the MBTA Lowell Line adjacent to the proposed extension of the Somerville Community Path. The station platform will be located on the north side of the Lowell Street Bridge. Access to the station will be provided from Lowell Street.
- **Gilman Square, Somerville** – Located in the vicinity of the Medford Street crossing of the MBTA Lowell Line, behind Somerville City Hall, Public Library, and High School. The station platform will be located on the north side of the Medford Street Bridge, which crosses over the MBTA Lowell Line. Access to the station will be provided from Medford Street. The proposed extension of the Somerville Community Path will be located in close proximity to the station, and a traction power substation needed to support the Extension will also be installed adjacent to the Community Path on the south side of the corridor.
- **Washington Street, Somerville** – Located within the footprint of the Washington Street Bridge, proximate to Somerville’s Brickbottom, Inner Belt, and Cobble Hill areas. The station platform will be located south of the

Washington Street undergrade crossing of the MBTA Lowell Line. Access to the station will be provided via entrances located under or adjacent to the south abutment of the bridge, in conjunction with improved sidewalk and street-crossings in the area. The proposed extension of the Somerville Community Path will be located in close proximity to the station.

- **Union Square, Somerville** – Located east of Prospect Street in the vicinity of Union Square in Somerville. The station platform will be located within the MBTA Fitchburg Line right-of-way east of Prospect Street. Access to this station will be provided from both the street and bridge levels of Prospect Street.

Details of the design of the stations, including the relationship of the stations to the pedestrian, bicycle, and bus networks around them, are now being more fully developed. The MBTA completed in late spring / early summer 2011, a series of public Design Workshops, held to engage the public in developing the ‘look and feel’ of the stations and the areas around the stations. The MBTA is using the information collected at the Workshops and from work with the Green Line Extension Design Working Group to inform the ongoing station design and engineering work.

#### Vehicle Storage and Maintenance Facility

The Green Line Extension will also require the construction of a new light rail vehicle storage and maintenance facility in the vicinity of the Green Line Extension. MassDOT has identified a location known as ‘Option L’ in the Inner Belt area of Somerville as its preferred alternative for the location of the vehicle support facility. The MBTA has completed the programming and is advancing the design of the civil/site components of the maintenance facility and its associated vehicle storage areas. The MBTA must acquire certain parcels of private property in order to construct the vehicle facility at the Option L location.

#### Somerville Community Path Extension

In addition, the Green Line Extension project includes the design of the proposed extension of the Somerville Community Path (not part of the SIP commitment).

#### **Project Funding & Cost**

MassDOT and the MBTA continue to work with the FTA to seek funding for the Green Line Extension project under the FTA New Starts capital funding program. In January of 2010, MassDOT and the FTA initiated formal collaboration on the development of a complete New Starts application for the Green Line Extension project, including oversight and assistance from a Project Management Oversight Consultant (PMOC). This effort is and will be ongoing. The MBTA, MassDOT, FTA, and the PMOC held a week-long ‘Cost and Schedule Risk Assessment’ Workshop in March 2011, which was crucial to moving ahead with the New Starts application process.

In addition to the use of any federal funding, MassDOT and the MBTA will use Commonwealth funds to support the design and construction of the Green Line Extension project. These funds will be raised with the backing of authorizations made to support the SIP projects in Transportation Bond Bills of the past several years. At present, MassDOT has \$800 million (less funds already spent on planning, design, and construction) in active Transportation Bond Bill authorizations for the SIP projects.

As needed, MassDOT will seek additional Transportation Bond Bill authorization to cover the costs of the Green Line Extension project, as well as other SIP projects. At the present time, the total cost of the Green Line Extension project is estimated at approximately \$1.115 billion. This estimate results from a project cost and schedule risk analysis which indicates that, based on the current array of cost and schedule risks facing the project, there is a 50% probability that the project will be completed for this estimated amount or less. The MBTA is working to mitigate those identified risks and complete the project for an amount less than that project estimate. Further details on this cost estimate will be posted shortly on the Green Line Extension project website.

### **SIP Deadline**

Before December 31, 2014, construction of the following facilities shall be completed and opened to full public use: 1. The Green Line Extension from Lechmere Station to Medford Hillside; 2. The Green Line Union Square spur of the Green Line Extension to Medford Hillside.

### **Project Status**

State-level environmental review (MEPA) was completed in July 2010. Federal-level environmental review (NEPA) documents were submitted to the Federal Transit Administration (FTA) in September 2011, and a public hearing was held on October 20, 2011 (to accompany a 45-day public comment period). The comment period is now closed and MassDOT has completed comment compilation and responses for FTA review.

The Green Line Extension project team is currently performing Advanced Conceptual Engineering for the Green Line Extension project, which will lead to Preliminary Engineering and then to project delivery, using a revised project delivery approach that may include dividing the project into (at least) four phases. The MBTA has also selected an Owner's Representative to support the MBTA throughout the implementation of the project. This contract was approved by the MBTA and MassDOT Boards of Directors on December 7, 2011.

A draft New Starts submittal was presented to FTA in September 2011 for review. A second, near final, New Starts submittal, including the updated Operations & Maintenance (O&M) modeling information, was submitted to FTA for formal evaluation and rating on December 27 2011, and the last remaining O&M information



was submitted by the middle of January 2012. In the coming months, FTA will complete its review and ranking of the submittal.

Procurement of 24 new Green Line vehicles, designated the 'Type 9' and needed to support the operation of the Green Line Extension, is now underway. The MBTA advertised for the new vehicles in January 2011 and held a pre-bid meeting for prospective bidders in February 2011. Proposals were submitted to the MBTA by potential car builders on June 13, 2011 and are currently under review by the MBTA Technical Selection Committee.

As reported earlier, completion of an agreement with Pan Am Railways allowed the Commonwealth to acquire land and track vital to the construction of the project in the red bridge and Lechmere area. In order to ensure that the design of new Lechmere Station and its accompanying roadways and pedestrian crossings is done in such a way that is suitable both for the existing abutting neighborhoods at the future NorthPoint area, active coordination is ongoing between the MBTA, the developers of the NorthPoint site (HYM Investments), MassDOT, and the City of Cambridge.

MassDOT and the MBTA are collaborating on necessary background and support work associated with the real estate needs of the Green Line Extension project. Geotechnical and hazardous materials testing continues. MassDOT has requested and been granted approval from FTA to begin certain pre-acquisition activities ahead of the completion of the NEPA process. Those activities have begun, including the work associated with the title surveys for the anticipated full acquisitions. A relocation consultant, retained by the MBTA Real Estate Department, is assisting with the real estate elements of the Green Line Extension project.

Advanced Conceptual design work is progressing on the Green Line Extension project, including: refinement and analysis of track alignments and typical section verification, bridge and station design, development of design criteria, a traction power study, maintenance facility programming and yard layout and review of the initial cost and schedule as discussed below. General agreement between the MBTA and immediate abutters on the track designs for the Brickbottom area has been reached. The MBTA continues to advance designs for the stations and bridges, in some cases generating new questions and design challenges, mostly related to accessibility requirements. Efforts to resolve those issues as quickly as possible are underway so as not to delay the progress of the design work. Coordination with each of the Cities also continues on traffic analysis and alternative roadway designs around each of the stations. Reaching resolution of the design moving forward still is required with Somerville at Washington Street Station and Gilman Square Station. A resolution is close with Medford at College Avenue station. Roadway design continues to be an item of discussion around Lechmere. Design of three bridges (School Street, Lowell Street, and Broadway) bridges is now progressing. Design of the stations also continues, while station-specific alternatives on emergency egress are being discussed with officials.

Previously, the Green Line Extension project team performed a cost and schedule analysis and a risk analysis that thoroughly examined all aspects of the project. As a result of these analyses, MassDOT and the MBTA now predict a range of completion dates for the project, assuming a Design/Build procurement. As has been reported, the range of projected dates for initiation for full revenue service for the Green Line Extension is:

- 10% probability of completing in Autumn 2018
- 90% probability of completing by the Summer 2020

This risk-based schedule was developed recognizing lessons learned on the Greenbush Commuter Rail project, in which the MBTA did not take ownership of needed properties until after the Design/Build process began, which cost the MBTA both time and money.

MassDOT and the MBTA are currently seeking ways to accelerate the project timeline where possible, and have met with legislative and municipal leaders to evaluate strategies to incrementally construct and open portions of the project. Detailed design work is ongoing on a Phase 1 Early Bridge/Demolition package that includes the widening of two railroad bridges to accommodate the additional Green Line tracks and the demolition of building in the Lechmere area to provide parking and staging area for the Phase 2 work. A public meeting to review the scope of the work is being scheduled for later in January. It is expected that the bidding for the work will occur over the spring and summer of 2012 and construction would begin in fall of 2012. A potential change in the program delivery methodology is still being evaluated.

Public outreach on the project, which has included hundreds of meetings and other events over multiple years, continues. MassDOT and MBTA staff have met with numerous public groups, elected officials, and other interested parties. There have been two different project advisory committees, including the former Project Advisory Group and the ongoing Design Working Group. Meeting types have included station workshops, interagency meetings, neighborhood briefings, briefings with elected officials, institutional and business group meetings, public meetings and hearings, land use workshops, and 'meet and greet' sessions, as well as many others. Through late spring and early summer 2011, a series of seven station design workshops was held, and meetings were also held with the Brickbottom community. A public workshop focused on design of the extension of the Somerville Community Path was held September 22, as a workshop on the design of the Green Line Extension vehicle support facility was held October 12. The most recent meeting of the Design Working Group was held on December 7, while a station design review session on the new Lechmere was held on December 14, 2011. A meeting on the Washington St. and Union Square Stations is planned for early February, with the remaining sessions planned for the late winter and early spring timeframe. Meetings also continue with community groups interested in the design of the Community Path.

### **Potential Challenges**

MassDOT – which has committed substantial resources to the Green Line Extension project, a top transportation priority of the Commonwealth and the largest expansion of the MBTA rapid transit system in decades – has now transitioned the project from the planning and environmental review phases to design, engineering, and eventual construction, coupled with the tasks associated with applying for New Starts funding. As part of this transition, the MBTA has assumed lead project management responsibility for the ongoing development of the Green Line Extension project, with MassDOT continuing to complete the NEPA process, the New Starts application and provide legislative support to the MBTA on an as-needed basis on policy and funding issues.

The Green Line Extension remains an enormously complex capital project, with many tasks and sub-tasks that must be completed, some in sequence and some in parallel, in order for the first rider to travel from a relocated Lechmere Station toward Union Square and College Avenue. As mentioned above, however, MassDOT and the MBTA are pursuing ways to expedite the delivery of the project, with a focus on a phased delivery approach and the use of a variety of project delivery methods are expected to mitigate some of the larger pressing project risks (but also introduce their own complications).

More detail on the current project schedule, including a cover memo, critical path schedule, and detailed project schedule can be found on the project website at: <http://greenlineextension.eot.state.ma.us/documents.html>. As the project delivery strategy evolves, the project schedule will be updated and made available to the public.

Finally, although the phased project delivery approach will bring on components in a series of interim project milestones, the timeline for overall project completion listed above represents a substantial delay beyond the current SIP deadline of December 31, 2014, triggering the need to provide interim emission reduction offset projects and measures for the period of the delay (beginning January 1, 2015). Working with the Central Transportation Planning Staff, MassDOT and the MBTA are currently initiating the process of calculating the reductions of NMHC, CO, and NO<sub>x</sub> – reductions equal to or greater than the reductions projected for the Green Line Extension itself, as specified in the SIP regulation – that will be required for the period of the delay. Once that process is complete, MassDOT and the MBTA will develop a portfolio of interim projects and/or measures that can meet the requirement, and will seek input from both DEP and the general public on the portfolio.

MassDOT and the MBTA are aware of the strong public interest in potential interim emission reduction offsets, having already received many suggestions and recommendations; we will strive to make use of ideas presented to us by the public whenever possible. However, MassDOT and the MBTA are acutely aware of the need

for any selected interim emission reduction offsets to quantitatively and demonstrably meet the emission reduction threshold established in the SIP regulation, and will be subjecting potential interim emission reduction offsets to necessary rigorous analysis by the Central Transportation Planning Staff. MassDOT and the MBTA are also sensitive to the constrained fiscal environment in which all of the Massachusetts transportation agencies currently operate, and will weigh fiscal concerns when selecting appropriate interim emission reduction offsets.